BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : **Maintenance of water supply Existing borewells at Kattigenahalli and Palanahalli Vilalge Surrounding area in Ward No. 05 Byatarayanapura Sub Division**

EMB

Pre-Measurement

Job Code: **005-22-000003**

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
PRE MEASUREMENTS

Name of work: Maintenance of water supply Existing borewells at Kattigenahalli and Palanahalli Vilalge Surrounding area in Ward No. 05 Byatarayanapura Sub Division
Work Order No: BBMP/EE/BTP/WO/49/2021-22 dt: 09.03.2022
JOB NUMBER: 005-22-000003
Estimate Cost: 25.00 lakhs.
As No: AS/CE(YNK)/26/2021-22 dt:28.09.2021
Ts No :TS/ CE(YNK) /48/2021-22 dt : 28.09.2021
Name of Contractor : Sri. Narayana Rao S

Sl No	Description of item	Unit	No	L	B	D	Qty
43	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)						
	Kempgowda Layout 4th Cross	Cum	1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Dwarakanagara 6th Main Muniraju House Road		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	22.00	0.45	0.75	7.43
	Durgamba Layout 1st Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Durgamba Layout 2nd Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Saralaya Layout		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	8.00	0.45	0.75	2.70
	Kattigenahalli Krishna Garden 1st Cross		1	30.00	0.45	0.75	10.13
			1	24.00	0.45	0.75	8.10
	Kattigenahalli Krishna Garden 2nd Cross		1	30.00	0.45	0.75	10.13
			1	24.00	0.45	0.75	8.10
	Kattigenahalli Krishna Garden 3rd Cross		1	30.00	0.45	0.75	10.13
			1	24.00	0.45	0.75	8.10
	Kattigenahalli Krishna Garden 1st Main		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	6.00	0.45	0.75	2.03
				Actiual Qty			269.33

Assistant Engineer
Ward No.06

Asst. Executive Engineer
Byatarayanapura Sub division

44	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg/ cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 96, I.NO - 13.73.2, PWD SR 18-19) 75 mm dia 6 KSC PVC pipe						
	Kempgowda Layout 4th Cross	Cum	1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00

Scanned with CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Dwarakangara 5th Main Nethaji Road Near Malli Karjuna House		1				1		
	Vinayakangara 3rd Main Road		1				1		
	Vianayakangara 1st main Near Tatappa Complex		1				1		
	Palanahalli Thota Near lake		1				1		
	Shivapura 6th B Cross Near Muniraju House		1				1		
							10	1889.82	18898.00
	Total of Other SR Items including GST Unit Rate Sl No. 1 to 42)								1917029.00
	Total of PWD SR 2018-19 Items (SL no. 43 to 48)								491812.00
	12% GST For PWD SR-18-19 Items only								59017.00
								Total	2467858.00

Assistant Engineer
Ward No.06

Asst. Executive Engineer
Byatarayanapura Sub division

Scanned with CamScanner